

	Activity ID	Activity Name	At Comp Duration	Start	Finish	Total Float			FY2025	FY2026	FY2027
								2			
452643-1 SR 100/SR 20 FROM PUTNAM CO LINE TO W OF US 1 / SR 5											
SAM JUMBER - CEI											
299010	Request Authorization PH 31 Funds	1	01-Jul-24*	01-Jul-24	4	✖ Request Authorization PH 31 Funds					
232010	Advertisement Post	1	08-Jul-24*	08-Jul-24	0	✖ Advertisement Post					
256010	Order Design Traffic	1	23-Jul-24	23-Jul-24	205	✖ Order Design Traffic					
257010	Design Traffic Received	1	18-Sep-24	18-Sep-24	205	✖ Design Traffic Received					
233020	Encumber PH 32 Funds	1	09-Dec-24*	09-Dec-24	0	✖ Encumber PH 32 Funds					
250010	Project Execution/PE Begin	1	24-Dec-24	24-Dec-24	57	✖ Project Execution/PE Begin					
900030	Project Kickoff Meeting	1	25-Dec-24	25-Dec-24	57	✖ Project Kickoff Meeting					
290010	Develop CAP Strategy	1	25-Dec-24	25-Dec-24	107	✖ Develop CAP Strategy					
900010	Build Schedule	10	25-Dec-24	07-Jan-25	98	⚠ Build Schedule					
294010	Typical Section Developed	20	25-Dec-24	21-Jan-25	146	⚠ Typical Section Developed					
304010	Coring	40	25-Dec-24	18-Feb-25	60	⚠ Coring					
106010	Design Survey	50	26-Dec-24	05-Mar-25	57	⚠ Design Survey					
367010	Exceptions/Variations (Include Utility Design Alternatives)	130	26-Dec-24	25-Jun-25	66	⚠ Exceptions/Variations (Include Utility Design Alternatives)					
900070	Stakeholders Meeting	1	07-Jan-25	07-Jan-25	98	✖ Stakeholders Meeting					
933020	Define Local Agreement Issues	1	22-Jan-25	22-Jan-25	177	✖ Define Local Agreement Issues					
294020	Typical Section Submitted	20	22-Jan-25	18-Feb-25	146	⚠ Typical Section Submitted					
264000	Advance Utility Notification	20	22-Jan-25	18-Feb-25	157	⚠ Advance Utility Notification					
587010	VVH Complete	1	19-Feb-25	19-Feb-25	157	✖ VVH Complete					
106020	Updated Design Survey DB Submittal	1	06-Mar-25	06-Mar-25	146	✖ Updated Design Survey DB Submittal					
113020	Initial Plans and Model (Phase II)	90	06-Mar-25	09-Jul-25	57	⚠ Initial Plans and Model (Phase II)					
313010	Pavement Data Received	1	16-Apr-25	16-Apr-25	60	✖ Pavement Data Received					
197010	Pavement Design	30	24-Apr-25	04-Jun-25	60	⚠ Pavement Design					
260010	Typical Section Approved	1	05-Jun-25	05-Jun-25	70	✖ Typical Section Approved					
197030	Pavement Design Review	10	05-Jun-25	18-Jun-25	60	⚠ Pavement Design Review					
145040	Environmental Permit Coordination Meeting	1	06-Jun-25	06-Jun-25	151	✖ Environmental Permit Coordination Meeting					
900045	Plans in Hand Review w Construction & Utilities	1	18-Jun-25	18-Jun-25	57	✖ Plans in Hand Review w Construction & Utilities					
197020	Constructability and MOT Review Meeting	1	19-Jun-25	19-Jun-25	60	✖ Constructability and MOT Review Meeting					
900060	Interactive Project Update Meeting	1	20-Jun-25	20-Jun-25	60	✖ Interactive Project Update Meeting					
197015	Incorporate Pavement Review Comments	5	20-Jun-25	26-Jun-25	61	⚠ Incorporate Pavement Review Comments					
367020	Approved Exceptions/Variations and Submittal of Utility Design Alternatives	1	26-Jun-25	26-Jun-25	66	✖ Approved Exceptions/Variations and Submittal of Utility					
197040	Pavement Design Final Review and Approval	5	27-Jun-25	03-Jul-25	61	⚠ Pavement Design Final Review and Approval					
329010	Request Environmental Review	1	10-Jul-25	10-Jul-25	242	✖ Request Environmental Review					
302010	Initial Plans and Model Review (Phase II)	20	10-Jul-25	06-Aug-25	57	⚠ Initial Plans and Model Review (Phase II)					
302030	Respond to Comments Initial Plans and Model (Phase II)	10	07-Aug-25	20-Aug-25	57	⚠ Respond to Comments Initial Plans and Model (Phase II)					
238020	Phase II Evaluation of Consultant	45	07-Aug-25	08-Oct-25	320	⚠ Phase II Evaluation of Consultant					
302040	Incorporate Initial Plans and Model (Phase II) Review Comments	10	21-Aug-25	03-Sep-25	57	⚠ Incorporate Initial Plans and Model (Phase II) Review					
272010	Environmental Permit Agency Review	100	21-Aug-25	07-Jan-26	98	⚠ Environmental Permit Agency Review					
359010	Confirm Local Support for Initial Plans	1	28-Aug-25	28-Aug-25	70	✖ Confirm Local Support for Initial Plans					
113030	Final Plans and Model (Phase III)	60	29-Aug-25	20-Nov-25	70	⚠ Final Plans and Model (Phase III)					
900080	TSMO Coordination Meeting	1	04-Sep-25	04-Sep-25	125	✖ TSMO Coordination Meeting					
264010	Utility Contact	95	04-Sep-25	14-Jan-26	57	⚠ Utility Contact					
267010	Railroad Contact	60	02-Oct-25	24-Dec-25	111	⚠ Railroad Contact					
292010	Public Information Meeting	1	04-Nov-25	04-Nov-25	0	✖ Public Information Meeting					

Activity ID	Activity Name	At Comp Duration	Start	Finish	Total Float	FY2025				FY2026				FY2027			
						2											
303010	Final Plans and Model Review (Phase III)	20	21-Nov-25	18-Dec-25	70							⚠ Final Plans and Model Review (Phase III)					
303030	Respond to Comments Final Plans and Model (Phase III)	10	19-Dec-25	01-Jan-26	70							⚠ Respond to Comments Final Plans and Model (Phase III)					
238030	Phase III Evaluation of Consultant	45	19-Dec-25	19-Feb-26	224							⚠ Phase III Evaluation of Consultant					
279010	Railroad Clear Memo	1	25-Dec-25	25-Dec-25	111							⚠ Railroad Clear Memo					
359020	Confirm Local Support for Final Plans	1	09-Jan-26	09-Jan-26	70							⚠ Confirm Local Support for Final Plans					
264040	DUO/CUC Review	10	15-Jan-26	28-Jan-26	57							⚠ DUO/CUC Review					
187010	No R/W Required Certification	1	29-Jan-26	29-Jan-26	83							⚠ No R/W Required Certification					
310010	100% Final Production Plans Coordination	30	29-Jan-26	11-Mar-26	57							⚠ 100% Final Production Plans Coordination					
266010	Utilities Certified	1	26-Feb-26	26-Feb-26	63							⚠ Utilities Certified					
222010	All Environmental Permits Clear	1	06-Mar-26	06-Mar-26	57							⚠ All Environmental Permits Clear					
329020	Environmental Certification Complete	1	09-Mar-26	09-Mar-26	71							⚠ Environmental Certification Complete					
171010	Set Contract Time	15	09-Mar-26	27-Mar-26	57							⚠ Set Contract Time					
201010	Plans and Model Completed	1	12-Mar-26	12-Mar-26	57							⚠ Plans and Model Completed					
106040	Certified Design Survey Deliverables	1	13-Mar-26	13-Mar-26	87							⚠ Certified Design Survey Deliverables					
933010	Complete Pkg to DCPME	20	30-Mar-26	24-Apr-26	57							⚠ Complete Pkg to DCPME					
310020	Pre-Spec Meeting	1	26-Jun-26	26-Jun-26	0							⚠ Pre-Spec Meeting					
204010	Production Date	1	15-Jul-26*	15-Jul-26	0							⚠ Production Date					
226010	PS&E Submittal	1	15-Jul-26	15-Jul-26	11							⚠ PS&E Submittal					
242010	PS&E Review	20	16-Jul-26	12-Aug-26	11							⚠ PS&E Review					
212010	Transmit PS&E Package (Central Office)	1	28-Aug-26*	28-Aug-26	0							⚠ Transmit PS&E Package (Central Office)					
203010	C.E.I. Consultant Contract Execute	1	31-Aug-26*	31-Aug-26	41							⚠ C.E.I. Consultant Contract Execute					
359060	Local Agency Letting Update	1	31-Aug-26	31-Aug-26	41							⚠ Local Agency Letting Update					
280010	Letting Date	1	28-Oct-26*	28-Oct-26	0							⚠ Letting Date					
236010	Final Evaluation of Consultant	45	29-Oct-26	30-Dec-26	0							⚠ Final Evaluation of Consultant					