

**Orange Ave projected Construction Schedule**

Date Range	Location	Acitivities	Notes
05/13/24 - 05/24/24	Copeland Dr	Install new drainage structures, pipe, sidewalk and curb and gutter	Copeland Dr closed and detoured
05/28/24 - 06/07/24	Columbia St	Install new drainage structures, pipe, sidewalk and curb and gutter	work is on east side of Orange Ave. Columbia St will remain open
06/10/24 - 06/14/24	Annie St	Install new drainage structures, pipe, sidewalk and curb and gutter	Annie St will be closed and detoured
06/17/24 - 06/21/24	Gore St	Install new sidewalk and curb and gutter	work on east side of Oranve Ave. Gore St will remain open
06/24/24 - 06/28/24	Gore St	Install new sidewalk and curb and gutter	work on west side of Oranve Ave. Gore St will remain open
07/01/24 - 07/05/24	Silver Ct	Install new drainage structures, pipe, sidewalk and curb and gutter	anticipate Silver Ct to be closed and detoured
07/08/24 - 07/19/24	Columbia St	Install new sidewalk and curb and gutter and minor widening on Columbia St	will need at least lane closures to complete work, if not detour of EB Columbia St
07/22/24 - 08/02/24	Columbia St	new signalization installation	will need at least lane closures to complete work, if not detour of EB Columbia St
07/22/24- 07/26/24	Underwood St to S of Copeland	new curb island instalation	no side street closures needed
07/29/24 - 08/16/24	Lake Beauty Dr to Hollenbeck St	Install new drainage structures, pipe, sidewalk and curb and gutter	anticipate Lake Beauty Dr to be closed and detoured
08/19/24 - 09/06/24	Hollenbeck St to Pennsylvania St	Install new sidewalk and curb and gutter, and curb island	will need at least lane closures to complete work, if not detour of Pennsylvania St
09/024 - 09/27/24	Pennsylvania St to Kaley St	Install new drainage, sidewalk and curb and gutter, and curb island	will need at least lane closures to complete work, if not detour of Pennsylvania St
09/30/24 - 10/25/24	Kaley St to 100' S Esther St	Install new drainage, sidewalk and curb and gutter, and curb island	Esther St will be closed and detoured
10/28/24 - 12/6/24	project limits	mill and resurface Orange Ave and side streets	all work will be at night with lane closures
12/9/24 - 12/20/24	project limits	final pavement markings, sign installation and signal work	all work will be at night with lane closures